



FIELD JOB	#82 Pump flow test - Home Place
EQUIPMENT	VLVP-2022-0018 - Valley VP-50 Pivot Pump
FARM	Willow Creek Elevator
INSPECTOR	Tyler Hansen, Farm Hand (Prairie Crest North)
SUPERVISOR	Maria Gonzalez, Regional Agronomy Supervisor
SYSTEM	Hydraulics - rear remote valves, pump seals

Findings

- Slow seep detected at hydraulic coupler #2.
- O-ring replaced on site; couplers cleaned and re-seated.
- Pump intake screen cleared of chaff; no cavitation observed.
- Fuel at 18% - flagged for refuelling before next cycle.

Pressure test

Held 2,950 psi for 10 minutes. Result: PASS

PASS

Recheck at +50 engine hrs

Sign-off

Inspector: Tyler Hansen, Farm Hand

Date: October 2026